EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing kerb painting work and laying missing covering slabs and kerb stones @ BB road yelahanka in ward No-01 of yelahanka Sub Division
2	Amount of Work Portion	Rs 11 90 lakhs
3	Estimated Cost	Rs 12 00lakhs
4	Name of Contractor	M s Sathya Construction (Satheesh)
5	Agreement No	EE(YNK D) E Pmt -1/W O/ 29 /2015-16 date 24-2-2016
6	No and date under which work order issued	EE(YNK D) E Pmt -1/W O/ 29 /2015-16 date 24-2-2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	24-5-2016
9	Date of receipt of application in the sub division office	24-5-2016
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work for for fixing kerb stone
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	98 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period
18	Probable time required for completion of remaining work	98 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	~~As per the discreasion of Executive Engineer~~ to propose for penalty @ Rs 10:00/day
22	Remarks of the EE with the daily rate of penalty proposed	penalty may be fixed as above

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone Bangalore-64

Yelahanka Zone
Jhath Bangalore Mahanagara
Palike
Bangalore 97